

Record of Proceedings dated 26.05.2018

O. P. No. 22 of 2018

M/s. Mytrah Adarsh Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (216) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 18.11.2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The Commission sought to know whether the payments were made by the DISCOM for the power supplied by the generator. The counsel for the petitioner while replying in the negative stated that the bills have not been raised from the date of the synchronization of the project as joint meter reading did not take place.

The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-

Chairman

O. P. No. 23 of 2018

M/s. Mytrah Abhinav Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (148) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 19.07.2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 24 of 2018

M/s. Mytrah Adarsh Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (270) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 20.11.2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 25 of 2018

M/s. Mytrah Abhinav Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (374) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the

agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 02.03.2018. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 26 of 2018

M/s. Mytrah Abhinav Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (371) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 27.02.2018. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 27 of 2018

M/s. Mytrah Aakash Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (426) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.05.2017. The project is of 50 MW and the petitioner has synchronized 30 MW in the months of February / March, 2018. The counsel for the petitioner also stated that they are in the process of synchronizing the rest of the capacity and have made a request to the licensees. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit. She also stated that the petitioner in this particular case made application for synchronization of the balance capacity of the project only yesterday and it may take around three weeks to synchronize the rest of the capacity.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 28 of 2018

M/s. Mytrah Abhinav Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (179) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 19.08.2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land

acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 29 of 2018

M/s. Mytrah Abhinav Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (181) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done in the month of August, 2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other

information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 30 of 2018

M/s. Mytrah Adarsh Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (488) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present.

The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 08.03.2016 and the date of commissioning of the project is 07.03.2017. However, the synchronization was done on 07.12.2017 for 5 MW and the balance of 10 MW on 21.05.2018 as confirmed by the representative of the licensee. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter

affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 31 of 2018

M/s. Mytrah Adarsh Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (274) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present. The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 08.03.2016 and the date of commissioning of the project is 07.03.2017. However, the synchronization was done on 07.12.2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the

petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 32 of 2018

M/s. Mytrah Adarsh Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (244) days

Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present.

The counsel for the petitioner stated that the petition is filed for extension of the scheduled commercial operation date beyond the time limit specified in the agreement. The PPA was signed on 23.02.2016 and the date of commissioning of the project is 23.02.2017. However, the synchronization was done on 23.10.2017. The counsel for the respondents was not in a position to confirm the date but requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that there was no right of way issue. However, when she was asked to explain the delay and time taken by the licensees to synchronize based on the request made by the petitioner, she stated that she would submit all those details relating to request made to the licensees for permission to lay line, date of according permission, any land acquisition issues, date of request made for synchronization and the actual date of synchronization. The matter is adjourned. The respondents shall file their counter

affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman

O. P. No. 33 of 2018

M/s. Mytrah Adarsh Power Private Ltd. Vs. TSDISCOMs & Spl. Chief Secretary
to Energy Department

Petition filed seeking orders for granting extension of time for SCOD for (274) days
Ms. Mazag Andrabi, Advocate alongwith Sri. Varun Kapur, Advocate representing
Sri. Challa Gunaranjan, Advocate for the petitioner and Ms. Pravalika, Advocate
representing Sri. Y. Rama Rao, Standing Counsel for the respondents are present.
The counsel for the petitioner stated that the petition is filed for extension of the
scheduled commercial operation date beyond the time limit specified in the
agreement. The PPA was signed on 08.03.2016 and the date of commissioning of
the project is 08.03.2017. However, the synchronization was done on 08.12.2017.
The counsel for the respondents was not in a position to confirm the date but
requested time to file counter affidavit.

To a specific question to the counsel for the petitioner, she has confirmed that
there was no right of way issue. However, when she was asked to explain the delay
and time taken by the licensees to synchronize based on the request made by the
petitioner, she stated that she would submit all those details relating to request made
to the licensees for permission to lay line, date of according permission, any land
acquisition issues, date of request made for synchronization and the actual date of

synchronization. The matter is adjourned. The respondents shall file their counter affidavit on or before 15.06.2018 duly serving a copy of it on the counsel for the petitioner. The counsel for the petitioner may file a reply and also any other information on or before 25.06.2018 with a copy of the same duly served to the counsel for the respondents.

Adjourned to 02.07.2018 at 11.00 A.M.

Sd/-
Chairman